

LAYOUT 3-23-09 INSP 4 \_\_\_\_\_

INSP 2 3-24-09 INSP 5 \_\_\_\_\_

INSP 3 3-25-09 INSP 6 \_\_\_\_\_

ISSUE DATE: 3/04/2009

APPROVAL DATE: 3/25/2009

# PERMIT

*Logged into  
Permit*

P 530301

A 516084

TAX ID # 03345475

## ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

Hatfield's Equipment IS PERMITTED TO INSTALL  ALTER

ADDRESS: PO Box 519, Annapolis Junction PHONE NUMBER: 301-854-6172

SUBDIVISION: RIVERWOOD LOT NUMBER: 41

ADDRESS: 11201 KINSALE CT PROPERTY OWNER: WINCHESTER HOMES

SEPTIC TANK CAPACITY (GALLONS): 2000 OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): \_\_\_\_\_ COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: 4

SQUARE FEET PER BEDROOM: \_\_\_\_\_

LINEAR FEET OF TRENCH REQUIRED: 178 150'

*Trench 2' wide.  
Inlet 4'  
Bottom 8.5'*

TRENCHES:	Trench to be 3.0 feet wide. Inlet 3.0 feet below original grade. Bottom maximum depth 6.0 feet below original grade. <del>Effective area begins at 4.5 feet below original grade. 3.0 feet of stone below distribution pipe.</del>
LOCATION:	
NOTES:	Install system per plan unless directed by HCHD. Layout inspection required prior to system installation. Gravel tickets must be available to sanitarian.

PLANS APPROVED: Sara Sappington DATE: 12/23/08

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM**

NOT TO SCALE

~~\*~~ See Separate sheet  
for As-Built TG

ROAD NAME

**TRENCH/DRAINFIELD DATA**

WIDTH	INLET	BOTTOM
2	4	8.5'
NUMBER OF TRENCHES		2
TOTAL LENGTH		150'
ABSORPTION AREA		300' x 5W
DISTRIBUTION BOX LEVEL		Level
DISTRIBUTION BOX BAFFLE		Yes
DISTRIBUTION BOX PORT		Yes

**SEPTIC TANK DATA**

SEPTIC TANK 1 LEVEL	Yes
MANUFACTURER	Babylon
CAPACITY	2000 GAL
SEAM LOC	Top
TANK LID DEPTH	1-2'
BAFFLES	Yes
BAFFLE FILTER	
MANHOLE LOC	Front
6" PORT LOC	Rear
WATERTIGHT TEST	
SLOTTED	Yes
DATE ON LID	1-22-09

**PUMP/SEPTIC TANK LEVEL**

MANUFACTURER	
CAPACITY	GAL
SEAM LOC	
TANK LID DEPTH	
BAFFLES	
BAFFLE FILTER	
MANHOLE LOC	
6" PORT LOC	
WATERTIGHT TEST	
SLOTTED	
DATE ON LID	

**PRE-CONSTRUCTION:**

3/23/09 set D box above start of 1st trench. Trenches to be 2' wide  
Inlet 4' bottom 8.5'. Future repair will allow for a 50'  
and 75' trenches running towards Castle bridge rd. D box may  
be relocated to start of 50' trench for repair. Trenches panded  
in field. Set tanks according to plan. (100)

INSTALLATION: 3/24/09 S.S. set. 4" s/c installed w/ c/o @ house.

Aprx. 200' of 4" sch 40 installed from Tank to D box.

Everything being installed per layout instructions. Trenches being started (10)

3/25/09 Trenches complete. D box leveled. OK to back fill. (10)

FINAL INSPECTOR

*John Wally*

DATE OF APPROVAL

3-25-09

Kinsale Ct.

HO-94-4063

Prop. Drive

11201 Kinsale Ct.

Lot 41

NOT TO SCALE



