

STATE OF MARYLAND
WELL COMPLETION REPORT
 FILL IN THIS FORM COMPLETELY
 PLEASE PRINT OR TYPE

THIS REPORT MUST BE SUBMITTED WITHIN 45 DAYS AFTER WELL IS COMPLETED.

SEQUENCE NO. (OEP USE ONLY) **42237** COUNTY NUMBER **A 18125**

DATE WELL COMPLETED **7/20/87** PERMIT NO. FROM "PERMIT TO DRILL WELL" **HD-73-4332**

DEPTH OF WELL **140** (TO NEAREST FOOT)

OWNER **Lahaye Alfred R.**
 STREET OR RFD **MacClintock Drive** TOWN **Glenolga**
 SUBDIVISION **Warfield Estates** SECTION **7** LOT **18 block B**

WELL LOG (Not required for driven wells)

STATE THE KIND OF FORMATIONS PENETRATED, THEIR COLOR, DEPTH, THICKNESS AND IF WATER BEARING

DESCRIPTION (Use additional sheets if needed)	FEET		Check if water bearing
	FROM	TO	
Topsoil	0	2	
Brown Shale	2	48	
Brown slate	48	80	✓
Blue slate	80	98	
Brown slate	98	102	✓
Blue slate	102	140	

WELL HAS BEEN GROUTED: YES NO

TYPE OF GROUTING MATERIAL
 CEMENT BENTONITE CLAY

NO. OF BAGS **17** NO. OF POUNDS **1700**
 GALLONS OF WATER **40**
 DEPTH OF GROUT SEAL (to nearest foot) from **0** to **33**

CASING RECORD

MAIN CASING TYPE STEEL CONCRETE PLASTIC OTHER

Nominal diameter (top/main casing) **6** Total depth of main casing (nearest foot) **62**

OTHER CASING (if used) diameter inch _____ depth (feet) from _____ to _____

SCREEN RECORD

screen type or openhole STEEL BRASS OPEN HOLE PLASTIC OTHER

DEPTH (nearest ft.) **60** **140**

LAND SURFACE **2** (nearest foot)

LOCATION OF WELL ON LOT
 SHOW PERMANENT STRUCTURE SUCH AS BUILDING, SEPTIC TANKS, AND/OR LANDMARKS AND INDICATE NOT LESS THAN TWO DISTANCES (MEASUREMENTS TO WELL)

Diagram showing well location on lot with distances: 30' to front lot line, 25' to side lot line.

DRILLERS IDENT. NO. **140**
 DRILLERS SIGNATURE **Steven J. Soderberg**
 (MUST MATCH SIGNATURE ON APPLICATION)
 SITE SUPERVISOR (sign of driller or journeyman responsible for sitework if different from permittee)

GRAVEL PACK IF WELL DRILLED WAS FLOWING WELL CIRCLE BOX

OEP USE ONLY (NOT TO BE FILLED IN BY DRILLER)
 T (E.R.O.S.) W O
 TELESCOPE CASING LOG INDICATOR OTHER DATA

HEALTH

A18125

September 25, 1986

Mr. & Mrs. Lahayne
14557 MacClintock Road
Glenwood, Maryland 21738

Dear Mr. & Mrs. Lahayne:

The water sample recently submitted for testing was free of coliform and fecal coliform bacteria at the time of sampling and is bacteriologically safe for drinking.

FINAL CERTIFICATE OF POTABILITY

This certifies that all sampling requirements of COMAR 10.17.13 "Well Regulations" have been met for the water supply system installed under permit(s) HO-73-4336.

September 10, 1986
Date of Final Sampling

September 17, 1986
Date of Acceptance

Craig Williams
Craig Williams, Director
Water and Sewerage Program

CW/JS:JR

Date Well Approved: 12/08/82
Date Septic Approved: 8/01/86
Water Sample Dates: 8/07/86
9/10/86

A18125

LOT 18 Section Seven Warfield Estates

Well Elev.	561.00'
F.F.	564.00'
Base.	556.00'
Inv. Out	559.40'
Fin. Gr. Tank	564.00'
Inv. In Tank	558.90'
Inv. Out/Tank	558.63'
Inv. Field	558.00'
Fin/Gr.	562.00'

Field - 100 ft.
Tank - 1500 gal.
4 bedrooms

10/16/80
Sketch O.K.
F.S.

