



8177 Mission Rd.  
 Jessup, Maryland 20794  
 (410) 799-7727  
 office@heilplumbing.com

# Invoice

<b>DATE</b>	11/05/2019
<b>INVOICE#</b>	171032
<b>TERMS</b>	Due Upon Receipt

BILL TO
Verni, Dorothy 6430 Ivy Terrace Elkridge, MD 21075

PRIMARY SERVICE LOCATION
6430 Ivy Terrace Elkridge, MD 21075

JOB#	DATE	PO/REF#	DESCRIPTION
25185543	09/30/2019		<p>Heil Plumbing shall:</p> <p>Start at the rear of the house and excavate an area 3' deep x 2' wide x approximately 100 +/- linear feet at a minimum depth required to provide a continuous downhill grade from the building to the Howard County Sewer House Connection.</p> <p>Connect to the existing sewer line stubbed out of the rear of the house just past the concrete patio.</p> <p>Supply and install approximately 100 +/- linear feet of 4" schedule 40 PVC plastic pipe from the house to the Howard County SHC connection.</p> <p>Connect to the existing 4" Howard County sanitary house connection with a Fernco or equivalent flexible connector.</p> <p>Surround the pipe with owner furnished gravel.</p> <p>Supply and install 4" clean outs flush with grade at the: building, every 75' and SHC.</p> <p>Have the contents of the septic tank removed and disposed of by a licensed waste hauler.</p> <p>Fill in one septic tank (1,000 gallon) with dirt.</p> <p>Excavate downstream of the septic to determine if there is a dry well,.</p> <p>If a dry well is found Heil will have the contents of the dry well removed and disposed of by a licensed waste hauler, then fill the dry well with soil.</p> <p>Compact the soil, grass seed and straw the disturbed area.</p> <p>No payment to be collected from customer, Bay Restoration Funded job.</p> <p>09/30/19 - Gary, Ronnie, Chon, and John            Pumped and removed septic then tied sewer line in to county tap as per contract. Excavated downstream of the septic tank and found no outfall pipe, drain field or drywell. Furthermore, the septic tank was a very deteriorated steel tank with minimal contents (may 150 gallons).</p> <p>10/3/19 - Joel, Otto, John            Went out to fine grade and clean up rocks throughout the yard and down the hill side; seed and straw</p> <p><b>Completion Notes:</b></p>

Job Charges	Qty	Rate	Total
-------------	-----	------	-------

Sewer Installation	1.00	\$7,995.00	\$7,995.00
Permit Required Permit fee required	1.00	\$350.00	\$350.00
<b>Job Subtotal</b>			<b>\$8,345.00</b>
Cash Discount		\$100.00	-\$100.00
<b>Job Total</b>			<b>\$8,245.00</b>

PRE-WORK SIGNATURE

POST-WORK SIGNATURE

CUSTOMER MESSAGE
<p>We are dedicated to offering the highest quality plumbing for every customer. We stand by the service we provide, so if you are not satisfied please contact us within a year of service. Heil Plumbing's warranty does not cover drain cleaning, owner furnished parts, ordinary wear, damage caused by improper use, or exceptions that are noted. Callbacks are addressed during normal business hours Monday - Friday 7:30AM - 4:30PM.</p>

<b>Invoice Total:</b>	<b>\$8,245.00</b>
<b>Deposits (-):</b>	<b>\$0.00</b>
<b>Payments (-):</b>	<b>\$0.00</b>
<b>Total Due:</b>	<b>\$8,245.00</b>